CERTIFICATE OF CALIBRATION

Ricardo Energy & Environment, 18 Blythswood Square, Glasgow, G2 4BG

Telephone 01235 753642

0401

Authorised Signatories: D Hector
S Stratton

Signed: Date of Issue: 28th July 2017

Certificate Number: 3733

Customer Name and Address: Scottish Government
Water, Air, Soils and Flooding Division
Environmental Quality Directorate
Scottish Government
Victoria Quay
Edinburgh
EH6 6QQ

Description: Calibration factors for South Lanarkshire Council air monitoring stations.

Site / Date Test Carried Out	Species	Analyser Serial No.	Zero Response[1]	Uncertainties ppb	Calibration Factor[2]	Uncertainties %	Converter eff. (%)[3]
South Lanarkshire Cambuslang 22nd February 2017	NO_x	1152590008	-0.1	2.6	1.0898	3.5	98.9
	NO		-0.2	2.6	1.0872	3.5	
South Lanarkshire East Kilbride 22nd February 2017	NO_x	CM07460075	-0.7	2.5	1.0229	4.27	99.2
	NO		-1.3	2.5	0.9882	4.01	
South Lanarkshire Hamilton 22nd February 2017	NO_x	CM07460073	28.1	2.5	0.9980	3.5	99.0
	NO		27.9	2.5	0.9976	3.5	
South Lanarkshire Lanark 24th February 2017	NO_x	CM10020067	-0.9	2.6	1.1590	3.5	100.8
	NO		-1.2	2.6	1.1556	3.5	
South Lanarkshire Raith Interchange 20th February 2017	NO_x	CM10220001	-0.2	2.5	1.0693	3.5	98.8
	NO		-0.2	2.5	1.0719	3.5	
South Lanarkshire Rutherglen 20th February 2017	NO_x	CM07460076	0.2	2.6	1.1741	3.5	101.7
	NO		0.2	2.6	1.1806	3.5	

Site / Date Test Carried Out	Species	Analyser Serial No.	Zero Response[1]	Uncertainties ppb	Calibration Factor[2]	Uncertainties %	Converter eff. (%)[3]
South Lanarkshire Uddingston 23 February 2017	NO_x	CM10020068	-0.2	2.5	0.9952	3.5	100.4
	NO		-0.2	2.5	0.9952	3.5	

Site / Date Test Carried Out	Species	Analyser Serial No.	Parameter	Specified Value	Measured Value	Deviation %	Uncertainty %
South Lanarkshire Cambuslang 22nd February 2017	FDMS PM_{10}	23027	Main Flow[4]	3.00	3.06	1.9	2.25
			Aux Flow[4]	13.67			
			Total Flow	16.67	15.36	-7.8	2.25
			k_0[5]	14345	14689	2.4	1.00
South Lanarkshire East Kilbride 5th April 2017	FIDAS	8257	Total Flow[4]	4.8	4.76	-0.73	2.25
South Lanarkshire Hamilton 22nd February 2017	FDMS PM_{10}	27637	Main Flow[4]	3.00	3.04	1.4	2.25
			Aux Flow[4]	13.67			
			Total Flow	16.67	16.26	-2.5	2.25
			k_0[5]	16280	16672	2.4	1.00
South Lanarkshire Hamilton 5th April 2017	FIDAS PM	8258	Total Flow[4]	4.8	4.60	-4.1	2.25
South Lanarkshire Raith Interchange	FDMS PM_{10}	27186	Main Flow[4]	3.00	2.99	-0.2	2.25
			Aux Flow[4]	13.67			
			Total Flow	16.67	15.79	-5.3	2.25
			k_0[5]	15005	14951	-0.4	1.00
South Lanarkshire Rutherglen 20th February 2017	FDMS PM_{10}	26562	Main Flow[4]	3.00	3.24	7.9	2.25
			Aux Flow[4]	13.67			
			Total Flow	16.67	18.25	9.5	2.25
			k_0[5]	14764	14574	-1.3	1.00

The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor k=2 providing a level of confidence of approximately 95% The uncertainty evaluation has been carried out in accordance with UKAS requirements.

The gaseous ambient analysers listed above have been tested for zero response, calibration factor, linearity and converter efficiency (NO_x analysers only) by documented methods. The factors have been calculated using certified gas standards. The particulate analysers listed above have been tested for sample flow rates and k_0 (where appropriate) by documented methods. Note that the test results are valid on the day of test only, as analyser drift over time cannot be quantified. All results for gaseous species are given in ppb (parts per billion) mole fractions or ppm (parts per million) mole fractions.

[1]The zero response is the zero reading on the data logging system of the analyser when audit zero gas was introduced to the analysers under test.

[2]The calibration factor is the multiplying factor required to scale the reading on the data logging system of the analyser into reported concentration units (ppb for NO, NO_x, SO_2, O_3 and ppm for CO. Where 1 ppm = 1000 ppb). It should be used in conjunction with the zero response. A corrected concentration is calculated using the following equation:

Concentration = F (Output - Zero Response)

Where F = Calibration Factor provided on this certificate
Output = Reading on the data logging system of the analyser
Zero Response = Zero Response provided on this certificate

[3]Converter eff. is the measured efficiency of the NO_2 to NO converter within the oxides of nitrogen analyser under test.

[4]The measured main flow rate (where applicable) is the flow rate through the sensor unit of the TEOM particulate analyser under test. The measured aux flow rate (where applicable) is the flow rate through the bypass tubing of the TEOM particulate analyser under test. The measured total flow rate is the total flow rate through the particulate analyser under test. Units of flow are l.min-1. Where flow rates are highlighted in bold, it indicates that measurements were not made at the analyser sample inlet. These measurements therefore may not accurately reflect analyser performance in normal operation.

[5]The calculated k0 value (TEOM analysers only) is the calculated k0 spring constant based on tests undertaken with filters of known weight. The % deviation indicates the closeness of the calculated result to the manufacturer's specified k0 value.

The calibration results shaded are those that fall out with our scope of accreditation, all other results on this certificate are not UKAS accredited, but have been included for completeness.